

HOME INSPECTION REPORT

Property: 456 Hidden Problem Way, Sunnyvale, CA 94086

Date: June 15, 2026

Inspector: Patricia Nguyen, ASHI #189234

CRITICAL FINDINGS SUMMARY

CRITICAL - FOUNDATION

Significant structural cracking in foundation. Multiple cracks exceeding 1/4 inch width with vertical displacement observed on east and south walls. Step-cracking pattern suggests differential settling. THIS IS A SAFETY CONCERN. Immediate evaluation by licensed structural engineer required. Estimated repair: \$15,000-\$45,000 depending on remediation method (pier/beam, mudjacking, or complete section replacement). NOTE: This type of cracking typically develops over years and would be visible to property occupants.

CRITICAL - ROOF

Active water intrusion detected in three locations. Roof is well past useful life with extensive damage: missing shingles across south and west slopes, deteriorated flashing at all penetrations, visible daylight through roof decking in attic at two locations. Active leak staining on attic insulation and ceiling drywall in master bedroom and hallway. Mold growth observed on attic decking in two areas (~3 sq ft total). Full roof replacement required immediately. Estimated cost: \$18,000-\$25,000. Mold remediation estimated: \$3,000-\$8,000. NOTE: Multiple layers of roofing material suggest previous repairs/patches without addressing underlying issues.

CRITICAL - ELECTRICAL

Federal Pacific Stab-Lok electrical panel identified. This panel type has a documented history of breaker failure and fire risk. Panel does not reliably trip under overload conditions. Multiple insurance companies will not insure homes with this panel. Immediate replacement required. Additionally: Knob-and-tube wiring discovered in attic section, suggesting unpermitted addition. Estimated panel replacement: \$2,500-\$4,000. Wiring remediation: \$5,000-\$12,000. NOTE: Federal Pacific panels were common in 1960s-1980s construction but this home is listed as built 2002 - suggesting the garage conversion/addition used the original panel from a prior structure.

MAJOR - PLUMBING

Main sewer line shows signs of root intrusion. Camera inspection recommended. Evidence of previous plumbing leak under kitchen sink with water damage to cabinet floor and subfloor. Staining pattern suggests longstanding intermittent leak. Hot water recirculation pump non-functional. Bathroom 2 has low water pressure - may indicate galvanized supply lines in that section. Estimated repairs: Sewer line \$4,000-\$8,000 if root intrusion confirmed. Kitchen subfloor repair \$2,000-\$4,000.

MAJOR - UNPERMITTED ADDITION

Converted garage/bonus room shows clear signs of non-professional construction: Drywall seams poorly taped, electrical outlets with reversed polarity, no fire separation between converted space and main structure, single-pane windows where dual-pane required. No permits found on file with City of Sunnyvale for this conversion. This may affect property value, insurance, and square footage calculations. Cost to bring to code: \$15,000-\$30,000.

MAJOR - DRAINAGE

Negative grade at foundation on east side. Standing water evidence (mineral deposits, soil erosion) indicates water pools against foundation during rain. This is the same wall with the worst foundation cracking. French drain or regrading recommended. Estimated: \$3,000-\$6,000.

MODERATE - HVAC

Furnace is 22 years old with visible rust on heat exchanger. Carbon monoxide reading at supply register was 12 ppm (acceptable is <9 ppm). Further evaluation by HVAC professional recommended. A/C condenser coils heavily corroded. System produced only 12°F differential (minimum acceptable: 15°F). Both units at end of life. Estimated replacement: \$8,000-\$12,000 for complete HVAC system.

ESTIMATED TOTAL REPAIR COSTS

Foundation structural repair	\$15,000 - \$45,000
Full roof replacement	\$18,000 - \$25,000
Attic mold remediation	\$3,000 - \$8,000
Electrical panel replacement	\$2,500 - \$4,000
Electrical wiring remediation	\$5,000 - \$12,000
Sewer line repair (if confirmed)	\$4,000 - \$8,000
Kitchen subfloor repair	\$2,000 - \$4,000
Garage conversion to code	\$15,000 - \$30,000
Drainage/grading	\$3,000 - \$6,000
HVAC system replacement	\$8,000 - \$12,000
TOTAL ESTIMATED RANGE:	\$75,500 - \$154,000

Inspector: Patricia Nguyen, ASHI #189234

Date: 06/15/2026